




- Phase 1.2
  - Construction activities
  - Archaeological exploration
- Phases 1.3 and 2
  - Design Activities
  - Construction activities
- Partner Coordination








## Phase 1.2 Construction

- · Houston to Commerce
  - Utility installation
  - Archaeological exploration
- Commerce to Dolorosa
  - Dolorosa street bridge
  - Spanish Governor's Palace wall
- · Dolorosa to Nueva
  - Paseo/plaza paving








Archaeological Exploration

• Coordination with
USACE, THC and
COSA OHP ongoing





# Phase 1.3 and Phase 2 Design

- Design ongoing
- 90% design submittal May 5
- 100% design submittal July 2020






S











#### Phase 1.3 and Phase 2 Construction

- Early Work Package 20: Heavy Civil
  - Construction started in Phase 1.3
- Early Work Package 21: SAWS Relocations
  - SAWS Board approved costs
- Phase 2 construction delayed
  - ROW acquisitions
  - USACE Permit
  - Century Link relocation





15

### **Partner Coordination**

- Phases 1 and 2 Coordination ongoing
  - TPR/Alameda
  - Camaron Street
  - Commerce Street
  - GSA/Federal Courthouse
  - TxDOT
  - Linda Pace Foundation/Ruby City
  - UTSA downtown campus expansion
  - SAISD Administration building





#### **Partner Coordination**

- Executive Committee
  - David Smith, County Manager, Bexar County
  - Lori Houston, Assistant City Manager, City of San Antonio
  - Razi Hosseini, Director, Public Works, City of San Antonio
  - Suzanne Scott, General Manager, San Antonio River Authority
- Meeting held May 13



17

