



San Pedro Creek Subcommittee
July 14, 2022





AGENDA
JULY 14, 2022
SPCCP SUBCOMMITTEE MEETING
VIRTUAL GoToMEETING
9:00 A.M.

1. Welcome and Introductions – Kendall Hayes, SARA (5 minutes)
2. Subcommittee Business (5 minutes)
3. Citizens to be Heard (5 minutes)
4. Approval of the Minutes (2 minutes)
 - a. June 2022
5. Design and Construction Activities – Christine Clayton, SARA (25 minutes)
 - a. Phases 1.2, 1.3, 2, & 3 Construction Update
 - a. Update on AME Progress
 - b. Phase 4 Update
 - c. Public Art Update
6. Events – Nicole Marshall, SARA (10 minutes)
 - a. Juneteenth
 - b. Historic Plaza Days
 - c. Grand Opening
7. Calendar Items
 - a. July 15 – Historic Plaza Days
 - b. July 18, 25 – Yoga on the Creek
 - c. July 30 – Cochineala at Confluence Park
 - d. August 11 – SPCCP Subcommittee Meeting
8. Adjourn



Subcommittee Business



Citizens to be Heard



Approval of the Minutes



Public Art Update

Christine Clayton

SARA, SPCCP Project Manager



Project Update – Phase 1.2

La Gloriosa Historia de San Pedro Creek

- Panels 1-4 complete
- Panel 5 had some tiles broken during shipping; blank tiles installed while replacements tiles are procured
- Lighting to be installed late July



Project Update – Phase 1.2

La Gloriosa Historia de San Pedro Creek



Panel 1



Panel 2



Project Update – Phase 1.2

La Gloriosa Historia de San Pedro Creek



Panel 3



Panel 4

Project Update – Phase 1.2

La Gloriosa Historia de San Pedro Creek



Project Update – Phase 1.2

Stream

- Light fixtures and DMX controllers currently being installed
- On-going coordination with construction team to prep site for installation
 - Cable run and testing, internet access, climate-controlled enclosure, waterfall testing
- Artwork to be installed first week of August



Questions



Design & Construction Activities

Christine Clayton

SARA, SPCCP Project Manager



San Pedro Creek Project: Phase 1.2

Houston Street to Nueva Street

- Installed ramp inside the AME footprint
- Reconstructing the AME west wall
- Completing exterior walls of Houston restroom
- Poured concrete plaza around the Houston restrooms



San Pedro Creek Project: Phase 1.2

Houston Street to Nueva Street

- Installing weir on the Stream water wall
- Preparing surface to begin installation of tile on benches along high paseo in Calder Alley
- Expect to release water in channel between Houston and Cesar Chavez at the end of July



San Pedro Creek Project: Phase 1.3

Nueva Street to C. Chavez Blvd

- Installed frame for the steel panels around the Nueva St. gatehouse
- Additional support bars added to Trellis adjacent to Nueva gatehouse to accommodate ivy
- Placed concrete high paseo next to Nueva gatehouse
- Upcoming planting of trees in the Dolorosa to Nueva block



San Pedro Creek Project: Phase 2

Guadalupe Street to S. Alamo Street

- Placing NE and SE Guadalupe St. bridge sidewalks
- Completed installing walls of Alamo gatehouse
- Completing installation of hydraulic lines for the Alamo gate



San Pedro Creek Project: Phase 3

Railroad Bridge to Confluence w/ Apache Creek

- Ongoing excavation
- Ongoing installation of footings for structural walls on:
 - east bank north and south of railroad bridge
 - West bank between IH 35 and Cevallos
- Submitted trail design to UPRR
- Experiencing delays in UPRR review for the bridge design



San Pedro Creek Project: Phase 4


C. Chavez Blvd to Guadalupe Street



San Pedro Creek Project: Phase 4

C. Chavez Blvd to Guadalupe Street





Expected Openings of Street Closures:

- Houston: end of August 2022
- Graham: end of August 2022
- Nueva: end of August 2022
- Camp Street: end of September 2022
will have flagging for temporary closures
- Alamo: end of September 2022
- Guadalupe: March 2023



Questions



Events Update



Historic Plaza Days – Recap

A promotional poster for Historic Plaza Days. The background features a blue-tinted image of the San Antonio River Walk. At the top left is the Seal of the State of Texas, and at the top right is the Bexar County Heritage Center seal. The text 'BEXAR COUNTY HERITAGE CENTER PRESENTS' is at the top. In the center, a large blue banner with a decorative border reads 'HISTORIC PLAZA DAYS'. Below this, it says 'EVERY THIRD FRIDAY JUNE-SEPTEMBER 2022' and '115 MAIN PLAZA, SAN ANTONIO, TEXAS'. At the bottom left, it specifies 'FRIDAY, JUNE, 17TH 2022 FROM 11:30AM-1:30PM'. At the bottom right, it provides contact information: 'FOR MORE INFORMATION: MARI TAMEZ, BEXAR HERITAGE OUTREACH MANAGER EMAIL: MARI.TAMEZ@BEXAR.ORG'. The bottom of the poster is a dark blue bar containing various logos including Main Plaza, San Pedro Creek, Spanish Governors Palace, Casa Navarro, and the San Antonio River Authority.

**BEXAR COUNTY HERITAGE CENTER
PRESENTS**

**HISTORIC
PLAZA DAYS**

**EVERY THIRD FRIDAY
JUNE-SEPTEMBER 2022**

115 MAIN PLAZA, SAN ANTONIO, TEXAS

**FRIDAY, JUNE, 17TH 2022
FROM 11:30AM-1:30PM**


**FOR MORE INFORMATION:
MARI TAMEZ,
BEXAR HERITAGE OUTREACH MANAGER
EMAIL: MARI.TAMEZ@BEXAR.ORG**

Logos at the bottom include: Main Plaza, San Pedro Creek, Spanish Governors Palace, Casa Navarro, San Antonio River Authority, and others.

- Third Fridays June - September
- SPCCP booth and activity
- Bexar County partnership

Juneteenth – Recap

- Event kick off at archeological site
- Marched from SPC to St. James AME Church (approx. 1 mile)
- Culminating event at church
- SA Express News coverage



Upcoming Events

- August 9: Community Drum Circle at Plaza de Fundación
- August 19: Get Creative with the Texas Fashion Industry Initiative
- Creekside Chats – Moved from July to September



Phase 1 Grand Opening

- October 14: Ribbon Cutting with elected officials
- October 15-16: weekend of activations
- Working on event planning firm
- Working with several event partners (ie: TPR, Centro, UTSA)



Questions



Adjourn

