

Project Update



January Commissioners Court Meeting

- Project status
- Project schedule and construction delivery method
- Design fee update

Project Update



Court Action:

 Approval for the San Antonio River Authority to authorize additional services and associated funding in an amount not to exceed \$1,969,315 associated with design of revisions to the San Pedro Creek Improvements Project.

Project Update



Court Action:

 Approval of the Construction Manager at Risk RFQ solicitation document and authorization for the San Antonio River Authority to advertise the RFQ for selection of a Construction Manager at Risk for the San Pedro Creek Improvements Project.



Project Status

Project Status



- Design schedule is impacted by 9 months
 - Revised schedule: 100% design due Nov 2016
- Construction start also impacted
- Project team working to mitigate impact of delay & design modification on project budget
- Goal remains to complete segment by May 5, 2018 to celebrate the Tricentennial
- Construction approach: Construction Manager at Risk (CMAR)

Additional Services Update



Includes:

- Phase 1 and 2 Value Engineering in August/September, 2015
- Response to property owners, stakeholders and public input
- Revised design concepts from the Tree of Life to Commerce Street
- Associated revisions to design documents and public review of revisions

Additional Services Update MEDITION CONNECTING COMMUNITIES



SUMMARY OF DESIGN TEAM ADDITIONAL SERVICES INCLUDING SUPPORT OF CMAR PROCUREMENT							
LANDSCAPE ARCHITECTURE COLLABORATION		ISFRVICES		SAVINGS IDENTIFIED WITHIN CURRENT CONTRACT DUE TO CMAR PROCESS, SEPARATE ART PROCESS		NET, TOTAL ADDITIONAL SERVICES TO DESIGN TEAM	
\$	286,323	\$	1,988,876	\$	(305,884)	\$	1,969,315



Construction Manager at Risk

Construction Manager at Risk



- CMAR approach expected to deliver construction faster, earlier, more cleanly and with less risk to the Owner than conventional design-bid-build
- With schedule a driving factor, CMAR is now considered to be worth the potential premium
- CMAR preconstruction services will add an early financial commitment
 - These costs potentially offset by Contractor engagement

Construction Manager at Risk

March 2017

April 2016 September 2016 December 2016 May 5, 2018 Design Solicitation Preconstruction Activities **CMAR** Hired Fast Track Construction Start Limited Construction Full Scope Construction

Construction Manager at Risk



Delivery method selection process

- Two step selection process
 - RFQ solicitation to confirm short list of qualified constructors
 - RFP by short-listed constructors
- Selection Committee
 - Bexar County (3)
 - SARA (2)

CMAR Solicitation Schedule



- 1/31: CMAR RFQ solicitation issued
- 2/18/2016: CMAR pre-proposal meeting; candidate CMAR firms
- 03/2016: Submittals due
- 03/2016: Recommendation of qualified firms and RFP evaluation criteria to Commissioners Court
- 03/2016: Issue RFP to qualified firms
- 04/2016: Proposals due and interviews conducted
- 05/2016: Recommendation of CMAR award to Commissioners Court

RFQ Evaluation Criteria



- Experience & Qualifications: 25 pts
- Project Understanding & Approach: 35 pts
 - Including Preconstruction Activities
- Past Performance: 15 pts
- Commitment to Quality/Safety: 10 pts
- Organizational Depth & Management Plan (emphasize local participation): 15 pts





- County, SARA and City coordinating with the Art Advisory Committee to develop public art program for San Pedro Creek
- SARA will support the advisory committee through process



Functions:

- Develops program recommendations for County and City consideration
- Sets the stage for how public art will be received and build unified support
- Advises on assessment and implementation plan
- Advises County, SARA and City through public art process



Art Advisory Committee

- Caleb Etheridge
 San Pedro Creek Subcommittee, Member
- Deborah A. Cortez
 Cultural Preservation & Brand Development, Mi Tierra Cafe, Inc., Director
- Eduardo Garcia
 PASA Public Art Committee, Vice Chair
- Patricia Ruiz-Healy
 Ruiz-Healy Art, Director
- Kathryn Kanjo
 Linda Pace Foundation, Trustee
- Felix Padron
 CoSA Department of Culture and Creative Development, Director
- Susan Oliver Heard
 Cinnabar, Owner and Artist



Program Update

- 12/15/15: County approved members of Art Advisory Committee at Commissioners Court
- 01/12/16: Kick off meeting
- 02/08/16: Art Committee Tour
- Committee will meet the third Monday of every month



Assessment

- Assess the programmatic and operational requirements for public art and develop recommendations to activate and sustain the arts and culture experience
- Evaluate public art programs in other cities nationally and/or internationally that have been effective and innovative



Assessment

- Evaluate design program to identify opportunities for programmatic and/or permanent art of all different varieties of art media involving a program of local, regional and international artists
- Assess and recommend a plan that will determine the organizational and financial support necessary
 - Roles & responsibilities
 - Cost estimate of annual program budget



Assessment

- Art Advisory Committee submitted comments on RFP and identified qualified consultants to receive RFP for assessment
- Sent RFP to list of qualified consultants on 02/10
- Team will work with Art Advisory Committee to establish evaluation criteria



Assessment Schedule

- 03/11: Submittals due
- 03/11-04/04: Evaluation of proposals by County, City, Art Advisory Committee and SARA
- April-June: Work by consultant in coordination with County, City, SARA and Art Advisory Committee
- Early July: Draft recommendations to Art Advisory Committee
- Late July: Presentation of recommendations to subcommittee and oversight committee
- August: Final Recommendations to County, City and SARA governing Boards



Design Guidelines

Design Guidelines



- Team working in coordination with the City of San Antonio's Office of Historic Preservation
- To protect, preserve and enhance the San Pedro Creek and its improvements by establishing design standards and guidelines for properties located near the Creek
- River Improvement Overlay

Design Guidelines



Proposed Schedule

- 03/01: Initial property owner and stakeholder input meeting
- 03/10: Presentation to and input from subcommittee
- 03/29: 2nd property owner and stakeholder meeting
- 04/19: Draft of guideline recommendations



Design Activity Update

Design Activity Update



- Since 12/18/2015: Architectural team working on redesign elements
- 1/26/2016: Draft MOA issued for agency review
- 01/31: Deadline for additional stakeholderrequested changes to project
- 2/10: Design team "kickoff" of multi-discipline redesign
- End February, 2016: draft Architectural design update being used by design team

Next Steps



- End April, 2016: Draft 70% redesign ready for internal Quality Control
- 05/2016: CMAR contract executed and 70% design resubmittal
- 08/2016: First GMP; potential early release package
- 10/2016: Second GMP; potential early release package
- 11/2016: 100% design milestone
- 12/2016: Final GMP from CMAR
- 01/2017: Design construction documents for balance of construction made available

